

ATTACHMENTS MINUTES

Ordinary Council meeting

Monday, 27 February 2023

Table of Contents








- Update on overall progress to end of January for 2022/23 financial year
 Comparison to last year
- Market update, key insights
- · Key risks to capital delivery
- Activity Presentations
 - 2022/23 Programme
 - Top 5 Projects
 - Risks & Opportunities
 - Highlights
- Questions

Tauranga City Council


1











| FY23 Progran | | | | | |
|---------------------------------------------------------|---------------------------|----------|----------|--------------------------------------|---------------------------|
| | Actuals as at Jan 2032 | Budget | Forecast | Current % Forecast to year end | Movement from Dec 2022 |
| Business Case Programme | \$5m | \$16.6m | \$12.6m | 76% | +1% |
| Construction | \$35m | \$102.6m | \$70.0m | 68% | -13% |
| Low Cost Low Risk | \$2.2m | \$22.9m | \$20.3m | 88% | -4% |
| Renewals Programme | \$5.68m | \$21.4m | \$16.9m | 77% | -1% |
| Balance of Programme | \$0.2m | \$9.8m | \$6.6m | 67% | +3% |
| TOTAL (includes capital delivery adjustment \$37.5m) | \$47.9m | \$135.8m | \$126.4m | 93% | -6% |

was \$50.7 forecast now reduced to \$11.4. this is partially offset by higher Cameron rd spend, budget was \$23m vs forecast of \$36m.

Forecasts to be further refined in March PEI Phase 2 - resulting from tender costs close this week

Tauranga City Council

| Project | | Current Sta | atus | Key Milestones in Q3 | Completion Date |
|-------------------------------------------------------|------|-------------|-------|--------------------------------------------------------------------------------------------------------------------------|-----------------------------------|
| | Cost | Time | Scope | - | |
| Cameron Rd Stage 1 2022/23 Forecast \$36m | • | • | | Ongoing construction. Budget increased December Completion date remains at risk. Boys high crossing now in place. | Dec 2023 |
| Tauriko Early Works 2022/23 Forecast \$11.5m | • | | | Lodgement of NOR for road designation. Commencing construction procurement | March 2023 |
| Papamoa East Interchange 2022/23 Forecast \$18m | • | • | | Tender on stage 2 closes late feb 3 tenders expected. Early indications are that these will be higher than budget. | Review result Feb / March 2023 |
| Maunganui Rd 2022/23 Forecast \$7.1m | | | | Design commencing on final section. Waka Kotahi funding exhausted, requesting additional funding. | |
| Area B Cycling & Walking 2022/23 Forecast \$2.6m | • | • | • | Preferred options going out to community consultation. Early estimates are significantly higher than budget. | March 2023 |

Risks and Opportunities

| Top 3 Risks to Programme | Mitigation |
|-------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|
| 1 – Agreement on funding for Waka Kotahi | Regular engagement with Waka Kotahi and applying for other funding sources e.g. transport choices, IFF, CIP |
| 3 – Programme slippage at consultation stage on multiple large projects | Focus on driving consultants, earlier engagement on designs direction before consultation. |
| 3 - Cost escalation – particularly for construction material which is estimated at 20% – 30% PA | Regular cost reviews during design and value engineering on all projects and focus on accelerated delivery. |

Tauranga City Council



11

Highlights


- Renewals programs are forecasted to track ahead of budget. Multiple team members involved in the delivery.
- Minimal issues with the stormwater network. Coped well.
- Planning team 100% resourced in readiness for preparation of the LTP. Wide and diverse group of people, qualifications, and experience.
- Waiari water treatment plant official public opening set for 22nd March.
- Opal Drive project well underway with combination of raising main and Pump station.
- Te Maunga WWTP Bioreactor 2 Project- Foundations Trial 5 a success
- Harrisons Cut Papamoa Great Outcome.

Tauranga City Council

6














17

| | Actuals (end Jan 23) | Budget | Forecast | Current % Forecast to year end | Movement from Dec Forecast |
|----------|-------------------------|----------|----------|--------------------------------------|-------------------------------|
| Projects | \$48.6m | \$85.8m | \$77.6m | 90% | 0% |
| Renewals | \$9.2m | \$19.5m | \$21.9m | 112% | 13% |
| Vested | \$3.3m | \$7.9m | \$7.1m | 90% | 0% |
| TOTAL | \$61.1m | \$105.7m | \$106.6m | 101% | 6% |
| | | | | | |

| Project | | Current St | atus | Key Milestones in Q3 | Completion Date |
|-----------------------------------------------------------|------|------------|-------|-------------------------------------------------------------------------------------------------------------------|-----------------------------------------|
| | Cost | Time | Scope | | |
| Te Maunga Desludging | | | | On target with contractor working 16hr days. | March 2024 |
| Te Maunga 2nd Bioreactor | | | | Precast Panels complete, Piling trial successful. Starting production piles. | December 2024 |
| Te Maunga 3rd Clarifier | | | | Ground Improvement trials and design completed enabling accelerated delivery. | December 2024 |
| Eastern Corridor WW | | | | Opal Drive RM - Construction 80% Opal Drive PS – Design 60%, Contractor Procurement commenced. | Opal RM – April 23 Opal PS - June 24 |
| Western Corridor Water stage 1 /Wastewater stage 1A | | | | Water and Wastewater on track to meet development needs. WW PS close to vesting along with land purchase | Evolving with latest works. |



| Risks and Opportunitie | es |
|----------------------------------------------|-------------------------------------------------------------------------------------------------------|
| Top 3 Risks to Programme | Mitigation |
| 1 – Te Maunga Bioreactor ground improvements | Trial has passed. Focus on replicating into production piling. Opportunity to accelerate Clarifier 3. |
| 2 – Project Mix - Transitioning from a | Strategic procurement exercise underway, |

| 2 – Project Mix - Transitioning from a programme with spending dominated by large projects to a mix of medium/smaller ones | Strategic procurement exercise underway, resourcing in line with future requirements, with org chart review underway. |
|----------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 3 - Cost escalation | Regular cost reviews during design and project viability assessments during project lifecycle. External expertise providing 3rd party advice on unit rates and reviewing previous cost estimates. |
| | |
| | Tauranga City Council |

21



22



FY23 Programme Current Actuals Movement from % Forecast to year end Budget Forecast (end Jan 23) Dec Forecast \$11.6m \$38.3m \$28.6m -11% Spaces & Places Projects 75% \$1.8m Spaces & Places Renewals \$9.0m \$8.2m 91% -8% TOTAL (includes capital delivery adjustment \$10.0m) -14% \$13.4m \$37.3m \$36.7m 99% The recent bad weather has affected the commencement date of some construction contracts and delayed the completion of some contracts. Resources in marketplace still constrained Tauranga City Council 24

| Project | 0 | Current Sta | itus | Key Milestones in Q2 | Completion Date |
|---------------------------------------|------|-------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------|
| | Cost | Time | Scope | - | |
| Dmanawa Falls | | | • | Geotechnical risk on project has increased. Currently working through options around project completion | 2023/24 |
| Marine Parade Boardwalk | | • | | Recent bad weather has delayed the start of the project civil work. Natural Play area at Te Ngaio Reserve completed pre-Christmas | Late 2023 |
| Jpgrades to Sports Fields Networks | | | | Recent bad weather has meant that work at Waipuna Park will be preprogramed to next renovation season. | Three year construction programme completion FY 2025 |
| Marine Precinct – Offloading Wharf | | | | Once consents received will issue construction tender to start work mid 2023 | Mid 2024 |
| Kopurererua Valley Development | | | | Cycleway bridges installed in January. Livening of southern alignment programmed in February (weather permitting) | Three year construction project due for completion FY 2024 |
| | 1 | | | | |
| | | | | Tau | ranga City Council |


| Top 3 Risks to Programme | Mitigation |
|-------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 – Cross council project dependencies and relationships –external funding, project go/no go | Need to ensure there is a programme view to understand funding and critical project interdependencies. Ensuring correct governance structures are in place |
| 2 – Inflation and cost escalation – pressure on project budgets | Regular QS and reviews on project proposals |
| 3 - Availability of contractors and consultants to complete work | Regular engagement with supply chain. Ensuring there is a council wide view of resource allocation. Use existing panel agreements to facilitate early contractor engagement. |

Tauranga City Council

13



27



Tauranga City Council

14

| | Actuals (end Jan 2023) | Budget | Forecast | Current % Forecast to year end | Movement from Dec Forecast |
|-------------------------|---------------------------|---------|----------|-----------------------------------|----------------------------------|
| Civic Development | \$8.5m | \$35.3m | \$26.5m | 75% | -1% |
| Waterfront/Public Realm | \$3.7m | \$14.0m | \$7.2m | 51% | -20% |
| TOTAL | \$12.2m | \$49.3m | \$33.7m | 68% | -6% |
| | | | | | |

29

| Project | Cu | Irrent S | tatus | Key Milestones in Q2 | Completion |
|-------------------------------------------------|------|----------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|
| | Cost | Time | Scope | | Date |
| Central Library and Community Hub (\$7.6m) | | | | Preliminary designs completed and approved. Developed design underway and will be presented to Council in July. | Late-2026 |
| Site A Civic Establishment (\$5.7m) | | | | Part 1 demolition completed, ahead of schedule and within budget. Early engagement has taken place with PowerCo in relation to the necessary relocation of power assets. | Late-2024 |
| Spring Street Carpark Seismic Works (\$5.7m) | • | • | | Due to unexpected complexities of the work, the contractor has issued a new construction programme showing a three-month completion date extension. This extension will have financial implications that are still to be determined. | May-2024 |
| Waterfront Playground Development (\$5.0m) | | • | | Registration of Interest has been evaluated and three playground design specialists have been invited to participate in the final selection process. | Mid-2025 |
| Civic Administration Building (\$4.2m) | • | | • | Stage 1 Foundation Building Consent has been issued. The fitout developed design is in progress. | Early-2025 |

| Risks and opportunities | | | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|
| Top three risks to programme | Mitigation(s) | | | | |
| 1 – Risks associated with programme slippage because of unplanned events (e.g. weather, natural event etc.) in the delivery of the Strand Underpass project. | Contractors and Kiwirail are fully engaged on efficient delivery of the project, including in a relation to a revised methodology and a new Block of Line over Easter. | | | | |
| 2 – Inflation and cost escalation, and the consequential pressure on project budgets. | Regular QS and gateway reviews on project budgets, managing scope creep etc. | | | | |
| 3 – Ensuring project resilience through appropriate governance. | The establishment of a Te Manawataki o Te Papa delivery CCO was approved by Council on 12 December 2022 and is planned to be in place by 1 July 2023. | | | | |

appropriate governance.

Opportunities: •

Early contractor engagement will ensure that the industry is aware of the pipeline of work associated with the civic development programme.

Tauranga City Council

31

